



Subsea Shuttle, LLC (SSS), Stakeholder update review

FPM – Dave Cercone (US Dept of Energy, NETL project DE-FE-0031859)

BSEE Point person, Minatte Matta

SSS Co-PIs: Jim Chitwood & Art Schroeder

ENHANCING OFFSHORE RECOVERY BY ENABLING
LONGER, SAFER, & CHEAPER SUBSEA WELL TIEBACKS

2021-12-08; 2-3pm (CDT); participate via below link:

Meeting ID: meet.google.com/wtw-qstb-tic


Phone Numbers: [\(US\)+1 402-735-0209](tel:+14027350209) PIN: 360 139 181#

Contact: Art Schroeder, CEO & Co-founder

art@SubseaShuttle.com

713-681-1482

<https://subseashuttle.com/>



Safety moment & agenda

| | | | |
|-------------------|----|---|--|
| 2:00 PM - 2:10 PM | 10 | Introductions, Mtg particapnts, affiliation & area of expertise | Mtg participants |
| 2:10 PM - 2:15 PM | 5 | Safety moment & agenda review | SSS - Art Schroeder |
| 2:15 PM - 2:30 PM | 15 | Project overview o Background & objective o Project schedule, structure & participants o Progress - FAT of Process Module complete | SSS - Art Schroeder |
| 2:30 PM - 2:40 PM | 10 | Discussion / Comments o DOE o BSEE o Others | DOE FPM - Dave Cercone BSEE - Minatte Matta |
| 2:40 PM - 2:50 PM | 10 | Next Steps o Skid Fame & Storage Tank assembly o Systems Integration Test (SIT), 2021Q1 o Offshore demonstration, 2022Q3/4 | SSS - Art Schroeder |
| 2:50 PM - 3:00 PM | 10 | Discussion / Comments o DOE o BSEE o Others | open |
| 3:00 PM - 3:00 PM | 0 | Adjourn | All |

Peace & Calm
Fit some into your schedule



U.S. BOEM, BSEE Looking at Ways to Boost Gulf of Mexico Oil and Gas Output

OE Staff • September 23, 2020



https://www.oedigital.com/news/481878-u-s-boem-bsee-looking-at-ways-to-boost-gulf-of-mexico-oil-and-gas-output?utm_source=AOGDigital-ENews-2020-09-23&utm_medium=email&utm_campaign=OEGDigital-ENews

According to BOEM, about 4 out of 5 deepwater facilities are **producing less than 50%** of their daily oil production capacity, based on a three-year average of daily production rates.

"Through collaboration, BOEM and BSEE identified **contingent resources that exist 30-60 miles away from existing facilities**. This research will identify any difficulties that new technological advances may face, that could potentially hinder production and project economics," the two agencies said.

"BSEE has provided some important initial data, and our team will consider the economic parameters used to examine these **extended-reach subsea tieback projects** given the capacity that exists in the region," said BOEM Acting Director Walter Cruickshank. "Based on that analysis, BSEE could then have more tools to minimize stranded resources."

1. **Longer offsets**
2. **Lower development costs** of tie-back opportunities within current technology reach by removing tubes from umbilicals (reducing umbilical costs by up to 80%)
3. **Reduce host platform space and weight requirements** (equipment, chemical and riser load); and hence cost on newbuilds. Free up space on existing brownfield host platform to allow de-bottlenecking, tie-in additional wells, and/or new equipment requirements
4. **Eliminate hazardous chemical interaction with personnel**
5. **“Chemical Injection as a Service™”**, mimicking successful onshore chemical delivery model; migrate capex of reusable/redeployable equipment to service company and sell chemical by the gallon, where and when required to operator
6. **Design one, then build many.** This approach minimizes spare parts, simplifies inspection, maintenance, repairs, and lowers costs
7. Better **match chemical with changing reservoir conditions**
8. Significant step towards ‘normally un-attended’ operations (or platform ‘de-manning’)

Project objectives



Project Scope

Tasks – Phase I (2020-04 through 2022-03)

- Task 1 - Project Management Plan (PMP)
- Task 2 - Data Management Plan (DMP)
- Task 3 – Technology Maturation Plan (TMP)
- Task 4 – Design work
- Task 5 – Detailed Engineering and Construction of Subassemblies
- Task 6 – Fabrication and Assembly of Prototype Injection Unit
- Task 7 – Prototype Qualification Testing of Assembled System (SIT)

Tasks – Phase II (2022-03 through 2023-03)


- Task 8 – Offshore demonstration



Process module +
PRCM Power Regulator
& Control Module



Participants



| Component | Description | Reference/standard |
|----------------|--|--|
| Overall system | <ul style="list-style-type: none">• ‘Touchless’ chemical transfer, quayside to subsea & back to quayside• Pat’d dual barrier chemical containment• Qualified to 10,000 fsw / 10-year design life | Meets rqmts of hazardous environment IMDG |
| Frame | <ul style="list-style-type: none">• 25’ x 8’ x 8.5’(tall)• Weight: 7 S. Tons tare 30 S. Tons (w/ payload) | API 2 CCU standard IMDG T11, ADR/RID & DOT |
| Storage tank | <ul style="list-style-type: none">• 100 bbl (w/ 20 bbl reserve)• Working pressure: 4 BAR (58 psi)• External collapse: 10 psi | ASME, Sect VIII Div. 1 |
| Bladder | <ul style="list-style-type: none">• 120 bbl• Compatible with most std production chemicals | Mil spec MIL-PRF-32233 3 rd party performance tstg |
| Pump | <ul style="list-style-type: none">• Proven onshore triplex pump, modified• 84 gpd of chemical @ DP up to 10,000 psi.• Electric driven, variable speed controlled | Custom, base on API RP 14 C |

Engineered fabric; 1000's of uses over decades

Subsea Shuttle

Fluids & facilities, delivered and operated as a service

TM



- ✓ Abrasion resistant
- ✓ Tear resistant
- ✓ Tremendous tensile strength
- ✓ Wet environment properties
- ✓ Material – matched to chemical use
- ✓ 10-year + life expectancy in many applications



Production chemicals; testing and 3rd party qualification

Logistics of Testing


• Long-Term Aging Testing

- Test Temperature(s): Wide range, 3 temperatures
- Test Duration: 60 days
- Test Fluids: Various
- Test Pressure: 4400 psi
- Testing: Triplicate + samples


Biaxial Tensile Properties – Proprietary me
Uniaxial Tensile Properties - ASTM D412/D
Mass Change, Volume Swell - ASTM D471
Tearing Resistance - ASTM D1004
Permeation Testing -API 17J

Friction/Wear Testing; Fabric on Fabric and
Fabric on Tank Wall

Prepare
Specimens



Age in Fluid




Test Mechanical
& Physical
Properties



Chemical/fabric qualification:

1. MeOH
2. LDHI
3. Scale Inhibitor
4. Corrosion Inhibitor
5. Asphaltene Inhibitor
6. Dispersant
7. Seawater
8. Process developed to qualify additional chemical



Uniaxial Tensile
Two Orientations
ASTM D1708



Puncture
ASTM D751



Seam (Shear)
Custom Method



Trapezoidal Tear
ASTM D751



Small scale (500 gal) storage system test and optimize



Testing results

- Bladder behavior was consistent, predictable & repeatable
- Able to achieve very low chemical residuals after pump-down.
- No observed detrimental bladder material behavior.



Over 30 SME participants + regulators witnessed model test / demonstration

Small scale (500 gal) storage system test and optimize



Testing results

- Bladder behavior was consistent, predictable & repeatable
- Able to achieve very low chemical residuals after pump-down.
- No observed detrimental bladder material behavior.
- SME participants + regulators witnessed model test / demonstration




Large scale storage system tests & optimization



Loading & subsequent testing
of large bladder (~600 bbls)
bladder/tank interaction

Prototype (full scale) test tank/bladder performance testing, complete



Bladder installed in tank



Bladder in tank, filling





Test tank; full scale (100 bbls)



Installing bladder in tank, perfected methodology for installing w/o manned entry

| | |
|--|---|
| 1. INTRODUCTION | 8. SUCTION PILE DESIGN CRITERIA..... |
| 1.1 Purpose and Scope | 8.1 Factor of Safety |
| 2. GEOTECHNICAL DATA..... | 8.2 Installation Tolerances..... |
| 3. MUDMAT AND SUCTION PILE LAYOUT | 9. SUCTION PILE ANALYSIS METHODOLOGY |
| 4. MUDMAT DATA | 9.1 General |
| 4.1 Mudmat Dimensions and Loads | 9.2 Suction Pile Capacity..... |
| 4.2 Mudmat and Chemical Injection and Storage Unit Self-Weight.. | 9.2.1 Limit Equilibrium Approach |
| 4.3 Seabed Slope and Installation Tolerance | 10. SUCTION PILE CAPACITY ASSESSMENT RESULTS |
| 5. MUDMAT DESIGN METHODOLOGY | 11. INSTALLATION AND EXTRACTION OF SUCTION PILE..... |
| 5.1 Mudmat Design Methodology and Code..... | 11.1 Installation Analysis |
| 5.2 Mudmat Bearing Capacity | 11.2 Soil Plug Heave |
| 5.3 Mudmat Sliding Capacity | 11.3 Extraction Analysis |
| 5.4 Skirt Penetration Resistance | 12. INSTALLATION GUIDELINES |
| 6. MUDMAT FOUNDATION ANALYSIS..... | 12.1 Allowable Tolerances |
| 6.1 Mudmat Bearing Capacity and Sliding Stability..... | 12.2 Landing Speed and Self-Weight Penetration |
| 6.2 Mudmat Capacity Analysis Results..... | 12.3 Minimum Relocation Distance |
| 6.3 Mudmat Skirt Penetration | 12.4 Instrumentation..... |
| 7. SUCTION PILE OPTION | 13. CONCLUSIONS |
| 7.1 Shear Strength Profile for Pile Capacity..... | 14. REFERENCES |
| 7.2 Soil Parameters for Installation and Extraction Analyses | APPENDIX A – LATERAL LOAD BY SEABED CURRENT |
| 7.3 Soil Sensitivity and Alpha Factor | APPENDIX B – MUDMAT CAPACITY CALCULATION SPREADSHEET |
| 7.4 Pile Data and Loads | APPENDIX C – SUCTION PILE CAPACITY CALCULATIONS FOR SLS CASE |
| 7.5 Geo-hazard Considerations..... | |

Foundation design, complete




Suction Pile Details




- Pile Outside Diameter – 16' 0"
- Pile Length – 52' 0"
- Short Pin Length – 8' 11"
- Long Pin Length – 12' 11"
- Pile Steel Weight (air) – 220.4 kips
- Outfitting Weight (air) – 5.1 kips
- Total Weight (air) – 225.5 kips (102.3 mt)

Mudmat Details

- Length – 29' 0"
- Width – 19' 0"
- Short Pin Length – 8' 11"
- Long Pin Length – 12' 11"
- Total Weight (air) – 28.5 kips (12.9 mt)



Chemical Storage & Injection Unit, design complete



CSIU Details

- Length – 25' 0"
- Width (structure only) – 8' 0"
- Width (with guide cones) – 16' 0"
- Height – 8' 6"
- Height (with padeyes) – 9' 0"
- Total Weight (air, empty) – 33.7 kips
- Total Weight (air, full) – 79.1 kips (35.9 mt)





Marine risk analysis & operational assumptions, complete

Construction Vessel

- DP2
- 250 mt crane or A&R lowering system to 3000m
- Either must have active heave compensation or accommodate an inline heave compensator
- WROV with pumpskid
- Positioning / Survey spread


Environmental Limits

- Wave Height – 1.5m H_s (limited by suction pile launch through splash zone in worst heading)
- Wave Period – Analyzed from 6.5 sec to 10.5 sec.
- Current Speed – 2.0 kts



Unit Set on Pile


- Unit 1st guide cone engages long guide pin
- Unit 2nd guide cone engages short guide pin
- Unit set on foundation
- Duration for lift from deck to set on foundation ~8hrs



Securing & Rigging Recover

- Lowering rigging slacked
- ROV engages securing pins
- ROV disconnects ROV shackles on Unit lifting padeyes
- Rigging recovered to surface
- **NOTE** – Unit installation is fully reversible


Subassemblies, built & tested





Injection pump testing



Subassemblies, built & tested



Coriolis Flow meter assembled
and tested (w/ Injection pump)



Subsea electronics assembled, wired & tested



Electric actuator, FAT






Subsea transformer

Tested Pressure balance, oil filled (PBOF) interconnect cables



Subsea electronics assembled, wired & tested



DETAIL A


2021-04-12

1 atmosphere cans hold subsea electronics

Power Regulation & Control Module (PRCM), assembled & tested



To be located on host
platform



Power Regulation & Control Module (PRCM), assembled & tested




Power Regulation & Control Module (PRCM)



Process Module frame , designed, fabricated & tested

Process
skid



2021-09-27



SSS © 2021

Process Module, assembled & tested (dry FAT)



Process
Module

1 ATM
electronic
'cans'

Control
laptop

Power Regulator
& Control Module
(PRCM)

Process Module, assembled & tested (wet FAT)




2021-12-08

SSS © 2021

Process Module, assembled & tested (wet FAT)



Process Module, assembled & tested (wet FAT)



Process Module, assembled & tested (wet FAT)

Subsea Shuttle, LLC
Production chemicals, delivered subsea as a service™



Subsea Shuttle, LLC

100 BBL Chemical Injection System

Process Module - Factory Acceptance Test



Seanic Document Number: 17064-1539970 Rev. B

THIS DOCUMENT CONTAINS PROPRIETARY & CONFIDENTIAL INFORMATION BELONGING TO SUBSEA SHUTTLE, LLC. REPRODUCTION IN WHOLE OR PART, USE OF DESIGN OR DISTRIBUTION OF ANY INFORMATION CONTAINED WITHIN IS STRICTLY PROHIBITED WITHOUT EXPRESS WRITTEN CONSENT OF SUBSEA SHUTTLE, LLC.

Table of Contents

| | |
|---|------------|
| 1 Introduction..... | 6 |
| 1.1 Purpose..... | 6 |
| 1.2 Acronyms..... | 6 |
| 1.3 Terms and Definitions..... | 7 |
| 2 References..... | 8 |
| 2.1 Industry Standards..... | 8 |
| 2.2 Seanic Documents..... | 8 |
| 3 Safety..... | 9 |
| 3.1 Personnel Health and Safety..... | 9 |
| 3.1.1 Personal Protective Equipment..... | 9 |
| 3.1.2 Job Safety Analysis..... | 9 |
| 3.1.3 Elevated Work..... | 9 |
| 3.1.4 Hydraulic Safety..... | 9 |
| 3.1.5 Electrical Safety..... | 10 |
| 3.2 Environmental Health and Safety..... | 10 |
| 3.3 Project Contact Information..... | 10 |
| 4 Test Requirements..... | 11 |
| 4.1 Tests and Objectives..... | 11 |
| 4.2 Test Specification..... | 12 |
| 4.3 Required Equipment..... | 13 |
| 4.4 Logging..... | 13 |
| 5 Control System Test Procedures..... | 14 |
| 5.1 Ground Continuity Test..... | 14 |
| 5.2 Control System Sensors and Alarms Verification..... | 15 |
| 5.2.1 Communication Connections Alarms..... | 20 |
| 5.2.2 Insulation Resistance Alarms..... | 22 |
| 5.2.3 Process Pressure Reading Alarms..... | 25 |
| 5.2.4 Auxiliary Pressure Readings Alarms..... | 28 |
| 5.2.5 Voltage Sensor Alarms..... | 32 |
| 5.2.6 Current Sensor Alarms..... | 36 |
| 5.2.7 Flow Sensor Alarms..... | 40 |
| 5.2.9 Fan Control..... | 42 |
| 5.2.11 Control System Power Down and Assembly..... | 44 |
| 5.3 Umbilical Ground Fault..... | 45 |
| 5.4 EBV1 Function Test..... | 48 |
| 5.5 EBV2 Function Test..... | 50 |
| 5.6 PDP1 Function Test..... | 52 |
| 5.7 EBV2 Shutdown Sequence..... | 54 |
| 5.8 PDP1 Shutdown Sequence..... | 56 |
| 5.9 Interlocks..... | 58 |
| 5.9.1 Umbilical Interlock..... | 58 |
| 5.9.2 ESD Interlock..... | 61 |
| 5.10 Trends and Logging..... | 64 |
| 5.11 ESD-Emergency Shut-Down..... | 67 |
| 5.11.1 Operator Initiated ESD, PRCM Front Panel ESD Switch..... | 68 |
| 5.11.2 Operator Initiated ESD, HMI Terminal ESD Button..... | 70 |
| 5.11.3 System Initiated ESD, Loss of COMMS..... | 73 |
| 5.11.4 System Initiated ESD, Loss of POWER..... | 75 |
| 6 Process Hardware Test Procedures..... | 77 |
| 6.1 Compensator Test..... | 77 |
| 6.2 Pressure Testing..... | 79 |
| 6.2.1 Water Alarm Testing..... | 79 |
| 6.2.2 Low Pressure Testing of Process Tubing..... | 82 |
| 6.2.3 High Pressure Testing..... | 87 |
| 6.3 Function Testing..... | 96 |
| 6.3.1 Injection Operation..... | 96 |
| 6.3.2 Maximum Operational ESD..... | 99 |
| 7 Certification of Factory Acceptance Testing Results..... | 101 |





| | | | |
|-----------------|--|-----------|-----------|
| Project Title: | 100 BBL Chemical Injection System | | |
| Document Title: | Process Module - Factory Acceptance Test | | |
| Document No.: | 17064-1539970 Rev B | Rev Date: | 12 Nov 21 |

Process Module, assembled & tested (wet FAT)

5.11.2 Operator Initiated ESD, HMI Terminal ESD Button

The following sections triggers the ESD function by pressing the ESD button located in the HMI Screen.

| No. | Task | Complete (Initial) |
|--|--|--------------------|
|  | Minimize access to the test area and ensure that all non-essential personnel are outside the designated work/testing area. | BP |
|  | Only qualified personnel who have completed and signed the JSA are allowed in the test area. | BP |
| 1. | Ensure that all personnel within the test area have read and signed the required JSA prior to testing. Complete the below information: Test Date (mm/dd/yyyy): <u>11-9-21</u> Performed by (name/signature): <u>Don Phurt</u> / <u>BP</u> Witnessed by (name/signature): <u>Ben Alexander</u> / <u>BP</u> | BP |
| 2. | Verify all electrical connections are made per Interconnect Drawing 17064-1521303. | BP |

5.11.4 System Initiated ESD, Loss of POWER

The following sections triggers the ESD function by losing comms from PRCM to Process Module.





| No. | Task | Complete (Initial) |
|---|---|--------------------|
|  | Minimize access to the test area and ensure that all non-essential personnel are outside the designated work/testing area. | BP |
|  | Only qualified personnel who have completed and signed the JSA are allowed in the test area. | BP |
| 1. | Ensure that all personnel within the test area have read and signed the required JSA prior to testing. Complete the below information: Test Date (mm/dd/yyyy): <u>11-10-12</u> Performed by (name/signature): <u>Don Phurt</u> / <u>BP</u> Witnessed by (name/signature): <u>Ben Alexander</u> / <u>BP</u> | BP |
| 2. | Verify all electrical connections are made per Interconnect Drawing 17064-1521303. | BP |

Table 26 - Low Pressure Test for Process Tubing

| Test | Hold Duration | Start Time | End Time | Start Pressure | End Pressure | Pass/Fail | Name/Date/Signature |
|-------|---------------|------------|----------|----------------|--------------|-----------|------------------------------|
| LP #1 | 3 minutes | 9:55 | 9:58 | 97 PSI | 97 PSI | PASS | Don Phurt 11-16-21 BP |
| | 15 minutes | 10:03 | 10:18 | 93 psi | 93 psi | PASS | Ben Alexander 11-16-21 BP |
| LP #2 | 3 minutes | 10:38 | 10:41 | 106 psi | 106 psi | PASS | Ben Alexander 11-16-21 BP |
| | 15 minutes | 10:50 | 11:05 | 99 PSI | 102 PSI | PASS | Don Phurt 11-16-21 BP |

Agenda

| | | | |
|-------------------|----|---|--|
| 2:00 PM - 2:10 PM | 10 | Introductions, Mtg particapnts, affiliation & area of expertise | Mtg participants |
| 2:10 PM - 2:15 PM | 5 | Safety moment & agenda review | SSS - Art Schroeder |
| 2:15 PM - 2:30 PM | 15 | Project overview o Background & objective o Project schedule, structure & participants o Progress - FAT of Process Module complete | SSS - Art Schroeder |
| 2:30 PM - 2:40 PM | 10 | Discussion / Comments o DOE o BSEE o Others | DOE FPM - Dave Cercone BSEE - Minatte Matta |
| 2:40 PM - 2:50 PM | 10 | Next Steps o Skid Fame & Storage Tank assembly o Systems Integration Test (SIT), 2021Q1 o Offshore demonstration, 2022Q3/4 | SSS - Art Schroeder |
| 2:50 PM - 3:00 PM | 10 | Discussion / Comments o DOE o BSEE o Others | open |
| 3:00 PM - 3:00 PM | 0 | Adjourn | All |



Agenda

| | | | |
|-------------------|----|---|--|
| 2:00 PM - 2:10 PM | 10 | Introductions, Mtg particapnts, affiliation & area of expertise | Mtg participants |
| 2:10 PM - 2:15 PM | 5 | Safety moment & agenda review | SSS - Art Schroeder |
| 2:15 PM - 2:30 PM | 15 | Project overview o Background & objective o Project schedule, structure & participants o Progress - FAT of Process Module complete | SSS - Art Schroeder |
| 2:30 PM - 2:40 PM | 10 | Discussion / Comments o DOE o BSEE o Others | DOE FPM - Dave Cercone BSEE - Minatte Matta |
| 2:40 PM - 2:50 PM | 10 | Next Steps o Skid Fame & Storage Tank assembly o Systems Integration Test (SIT), 2021Q1 o Offshore demonstration, 2022Q3/4 | SSS - Art Schroeder |
| 2:50 PM - 3:00 PM | 10 | Discussion / Comments o DOE o BSEE o Others | open |
| 3:00 PM - 3:00 PM | 0 | Adjourn | All |



Post OTC ‘Customer day’
was well attended

Next steps, fabricate new frame & install existing tank



Post OTC 'Customer day' was well attended




Next steps, fabricate new frame & install existing tank



Outer steel shell tank with bladder inside, shown filling annulus with water

‘Customer review day’ was well attended

Next steps, fabricate new frame & install existing tank



FRAME: API 2 CCU standard + for through water column transit: DNV 2.7-3

TANK: IMDG section 6.7.2 (T11)

Next steps, System Integration Test (SIT)



Test Tank Facilities

- 50' x 50' x 30' (deep)
- 560,000 gallons
- 2000 lbs./sf loading
- 10 T overhead crane
- HD video & LED lighting
- Remote monitoring
- ROV operations
- Oil Spill Collection System



2020-05-21

Subtask 8.1 – Detailed site-specific planning activities

SSS will plan and coordinate with all stakeholder groups to ensure a safe, regulatory compliant and successful demonstration. Offshore planning activities include:

- Site specific planning including acquisition and fabrication of any site-specific equipment, e.g. seafloor foundation, Umbilical Termination Assembly (UTA), topside (host) power and communication control integration.
- Preparing operational plans regarding specific marine vessel interface requirements, mobilization to quayside, chemical purchase and filling the Integrated Unit, specifying and contracting the marine vessel for installation services,
- Providing oil company with data and information to support the BSEE required Deepwater Operational Plan (DWOP)

Subtask 8.2 – Acquisition and fabrication of site-specific components; i.e., the seafloor foundation for the Integrated Unit, flying leads and components for control and power tie-ins to the operator's existing equipment.

Subtask 8.3 – Offshore deployment, operation and Integrated Unit recovery

SSS will coordinate efforts among offshore operator, the marine contractor, and BSEE so that deployment and retrieval is conducted safely, and according to regulations.

Subtask 8.4 – Onshore post-demo inspection and review and Integrated Unit decommissioning

2-minute animation @

https://www.linkedin.com/posts/artjschroeder_subsea-innovation-offshore-activity-6687433705331544064-g6_V

- Do you currently have (or anticipate) clogged and/or ‘under-tubed’ umbilicals?
- Are long distance tie-backs part of your future?
- Are you interested in lowering your umbilical costs on greenfields?
- Are you interested in reducing host platform space & weight requirements (equipment, chemical and riser load)?
 - New-builds
 - Brownfield host platform, free up space to allow for additional equipment, de-bottlenecking, tie-in of additional wells
- Eliminating hazardous chemical interaction with personnel on platform by moving to sea floor?

SSS to provide:

- Details of Unit specs and onshore testing
- Assist in operator regulatory filings
- Deliver SIT qualified Unit including PRCM (controls unit)
- Foundation design

Oil company to provide:

- Fit for purpose review of Unit
- Offshore site for demo
- Load-out, marine transportation, deployment & recovery of Unit & foundation
- Tie-ins, subsea and PRCM in control room

Agenda

| | | | |
|-------------------|----|---|--|
| 2:00 PM - 2:10 PM | 10 | Introductions, Mtg particapnts, affiliation & area of expertise | Mtg participants |
| 2:10 PM - 2:15 PM | 5 | Safety moment & agenda review | SSS - Art Schroeder |
| 2:15 PM - 2:30 PM | 15 | Project overview o Background & objective o Project schedule, structure & participants o Progress - FAT of Process Module complete | SSS - Art Schroeder |
| 2:30 PM - 2:40 PM | 10 | Discussion / Comments o DOE o BSEE o Others | DOE FPM - Dave Cercone BSEE - Minatte Matta |
| 2:40 PM - 2:50 PM | 10 | Next Steps o Skid Fame & Storage Tank assembly o Systems Integration Test (SIT), 2021Q1 o Offshore demonstration, 2022Q3/4 | SSS - Art Schroeder |
| 2:50 PM - 3:00 PM | 10 | Discussion / Comments o DOE o BSEE o Others | open |
| 3:00 PM - 3:00 PM | 0 | Adjourn | All |



Summary



- Subsea tie-backs will dominate deepwater;
 - Cost effective exploitation of smaller pockets
 - Keep existing hubs full, reduce costs on a per bbl basis
- Subsea chemical storage and injection;
 - Enable longer tie-backs
 - Lower costs
 - Facilitate development of additional resources
 - Helps facilitate 'de-manning'
- Subject equipment;
 - Cost effective modular design 'design one, build many' philosophy
 - Common Off The Shelf (COTS) components where possible
 - Full scale prototype being built
 - SIT 2022Q1
 - Offshore deployment 2022Q3/4

